



# City of Woodland

## REPORT TO MAYOR AND CITY COUNCIL

AGENDA ITEM

TO: THE HONORABLE MAYOR  
AND CITY COUNCIL

DATE: December 15, 2009

SUBJECT: Final Acceptance and Notice of Completion for 2009 Road  
Rehabilitation (ARRA), CR102, Project No. 07-45

### **Report in Brief**

On September 8, 2009, the City executed a construction contract with Teichert Construction, Inc for the road rehabilitation work on CR 102. The work has been performed in accordance with the plans and specifications and is now ready for acceptance by the City Council. Work began on September 21, 2009 and was substantially completed November 18, 2009.

Staff recommends that the City Council accept as complete the contract with Teichert Construction for the 2009 Road Rehabilitation (ARRA) at County Road 102 between Hanson Way and E. Main Street, Project No. 07-45 and authorize the City Clerk to file a notice of completion.

### **Background**

The American Reinvestment and Recovery Act (ARRA) was signed by President Obama on February 17, 2009. Approximately \$72 million in road funding is being distributed within the Sacramento Area Council of Government (SACOG) area. A portion of this funding was distributed through pre-established mechanisms used to distribute annual funding. The City of Woodland's allocation for road rehabilitation is programmed for \$655,725. This amount was approved by the SACOG board on February 19, 2009.

### **Discussion**

The project rebuilt the roadway of County Road 102 between Hanson Way and E. Main Street.

The original contract amount was for \$597,347. There were three change orders that included changes to a traffic loop, installation of a future water main connection, and a reduction in project quantities. The final construction contract amount was \$589,870.

**Fiscal Impact**

The project is fully funded by ARRA and Measure E funds. The total project budget is \$750,530 consisting of \$655,725 of ARRA funds and \$94,805 of Measure E funding. The ARRA funding paid for the construction contract and a portion of the construction management. The Measure E funding paid for the project design and a portion of the construction management. There is no impact to the General Fund.

**Public Contact**

Posting of the City Council agenda.

**Recommendation for Action**

Staff recommends that the City Council accept as complete the contract with Teichert Construction for the 2009 Road Rehabilitation (ARRA) at County Road 102 between Hanson Way and E. Main Street, Project No. 07-45 and authorize the City Clerk to file a notice of completion.

Prepared by: Tamera Burnham  
Assistant Engineer

Reviewed by: Michael Karoly  
Senior Civil Engineer

Reviewed by: Brent Meyer  
Principal Civil Engineer

Reviewed by: Paul Siegel  
Deputy Director CDD

---

Mark G. Deven  
City Manager