



MILESTONE EVENTS

CDD New Project Submittals and Project Activities

- The Porter Building owners signed a lease with Cambridge College with the assistance of redevelopment staff.
- A complete Building permit has been issued for the Fitness Club on Freeway Drive and inspections are currently being made.
- McDonalds has submitted responses to initial plan check comments.
- The Building Division has received and approved the final revisions to the exterior of Burger King at Main and Ashley.
- Redevelopment 2010-2014 Implementation Plan was completed and approved.
- 2010 Spring Lake Specific Plan Swainson's Hawk Mitigation Monitoring Report under review. Staff is working with H.T. Harvey & Associates on a revised contract.
- Minor Design Review application for 1301-1321 College Street under review. Owner proposes to resurface & repaint the shopping center.
- Walgreens Application for Public Convenience and Necessity under review. Requesting a type-20 off-sale beer and wine license.
- General Plan Amendment application to change the General Plan Designation from Highway Commercial to General Commercial for the Farm Credit West site located vacant parcel south of Main Street on the west side of Pioneer was approved by Planning Commission on 11/05/09.
- Two Parcel Map applications submitted by Rick Price to facilitate further development in the Hutchinson Valley subdivision were approved by Planning Commission at the 11/05/09 meeting.
- St. John Retirement Village completed their 2009-2010 funded CDBG project – ADA Roads/Curb Ramps. To complete a project this early in the program year is impressive.
- The Draft CDBG 2010-2014 Consolidated Plan is completed and available for comment.
- Rochdale Grange held its groundbreaking in December. Actual construction is estimated to begin in February or March.

DETAILED PROJECT LISTING*Changes will be highlighted in bold***PLANNING****Project:** Spring Lake**Phase:** n/a**PM:** Norris

Description: General Project description. Proposed development is comprised of approximately 4,037 dwelling units on 665 acres, 11 acres of neighborhood commercial uses, over 280 acres of public and quasi-public land uses, about 34 acres of park land, and over 100 acres of major streets and roads. Overall residential density will equate to about 6.1 units per acre. The Plan will result in a projected build-out of about 11,270 people.

Status: Spring Lake City Council Subcommittee ReviewsGeneral Spring Lake Issues in process – BUA, Pay as You Go and Infrastructure Improvements

- The Staff recommendation regarding interpretation of the BUA Ordinance and a Pay as You Go financing methodology was presented to the City Council on October 6, 2009. The City Council agreed with staff's interpretation and recommended that staff proceed with measures to complete the financing proposal and allow release of "Second Release" Building Unit Allocations (BUAs).
- **Work toward completion of financial evaluation by consultant to finalize SLIF fee.**
- **Procedure being developed to allow release of 2nd Release BUAs.**
- **Completion of necessary and key backbone infrastructure– Investigating possibility for use of funds to complete lanes on Pioneer/Parkland**
- **Staff and City Attorney working with Centex and DR Horton to determine implementation of DA conditions.**
- **Working with staff team to facilitate the completion of Pioneer improvements as the result of the 1000th unit requirement.**

Project Application Review (Norris/Hanson/Contract Planner C. Gnos)

Three active applications to amend the Spring Lake Spring Lake Specific Plan land use have been received and are summarized below

- **R-15/R-3 Rezone: No Action by applicant.** Tied with future school site. Need to submit additional information. Project site: South of Marsten, west of Meikle extension, north of Banks; west of the southerly elementary school site. A minor rezone of R-3 property to combine with an R-15 site to allow a single-family alley loaded site concept, located west of Meikle and south of Banks.
- **Heidrick 5 Acre (R-25):** Staff reviewing revised site plan. Applicant to submit information on how they intend to address the significant deficit caused by reduced unit count (-88 units) of the property, from 125 to 37, transfer of the affordable unit requirement and determination of a replacement site for the Housing Element. Originally, as a multi-family site there were no BUAs. A methodology will be required to allow release of BUA's for the proposed single-family units. Project site: South of Farmers Central Rd, west of Heidrick Ranch Phase I; east of the future Pioneer extension. A proposed downzone of the R-25 site to R-8, located south of Farmers Central and east of Pioneer. **Staff continues to work with the**

Project: Spring Lake

applicant on the multiple and complex issues surrounding the proposed land use change and resulting financial and legal impacts due to the documents and restrictions in the Spring Lake Specific Plan. A staff team made up of CDD members in Planning and Development Engineering, Finance, and the City Attorney have been working to resolve these issues.

- Loss of affordable housing units that would have been provided with the multi-family development. Due to requirements of the SLSP, these units are required to be “made-up” elsewhere in Spring Lake.
 - Loss of SLIF fees due to the loss of units. The fees can be made-up by either increasing fees on other developments within the plan, requiring an increase in units elsewhere in Spring Lake, or paying the difference “shortfall” in loss of fees.
 - Resolving impacts to the City’s Housing Element inventory and need to meet Regional Housing Needs numbers. Applicant to submit proposal on suggesting how to resolve the issues of a replacement site and affordable units. A key to resolving this is finding replacement sites that meet the specific criteria required by HCD.
 - **With projects now required to be “Pay as You Go,” determination of key infrastructure components will need to be completed with this project.**
 - There are site layout issues with regard to access and lot configuration.
- Cal West Investors Site: Project site: West of County Rd 101, north of Farmers Central future extension, east of Hwy 113. Staff and the consultant are continuing to work on identification and analysis of key issues. The applicant submitted a revised conceptual plan layout that has been discussed on a preliminary level. The initial concept of a senior development has been eliminated. Additional density is proposed as a means to accommodate units lost on the Heidrick proposed downzone site. The park and school site remain, but location and configuration have been modified.

Staff has hired a contract planner to manage the project. *The position will be funded by the project proponent.* As the project is reviewed and analyzed by agencies and departments, additional key issues may surface. Initial issues include the following:

- **A needs analysis is underway by the School District to evaluate the number and location of future school sites required in Spring Lake.**
- **Design issues related to reconfiguration of the site and location of key elements such as park and multi-family. For example, will the area allocated for multi-family actually accommodate the number of units specified? Which use is most appropriate adjacent to the freeway, and should multi-family uses be located closer to main access and transit?**
- **Verification that the multifamily unit allocation is accurate and necessary if this site is to be the transfer site for the Heidrick 5 acres down zone.**
- BUA Ordinance and financing methodology. This site was not in the original CFD and does not have first release BUAs.

Project: Gateway II**Phase:** n/a**PM:** Norris/Consultant Planner C. Gnos

Description: The project site is currently located in Yolo County, south of the existing Gateway I center east of County Rd 102 and north of Gibson Rd. The project site encompasses approximately

Project: Gateway II

154 acres in size and proposed a mix of retail and auto related uses. The current City of Woodland General Plan land use designation is Urban Reserve. The current Yolo County Zoning designation for the site is Agriculture (A-1). Surrounding land uses include the approved Woodland Gateway commercial center under construction in the City to the north, agricultural land in the County to the south, residential development in the City to the east, and the City Wastewater Treatment Plant to the west.

The proposed project includes an annexation, a General Plan Amendment to re-designate the site for General Commercial development, and a Prezoning of the site to General Commercial (C-2) in order to accommodate a future commercial development. In addition, a General Plan Amendment to modify the acceptable level of service from (LOS) from C to D for County Road 102 (CR 102) from Maxwell Avenue south to the City limits is also requested. The specifics of the commercial development are not in the project application.

Status: The build out assumptions made for the purposes of completing the environmental analysis include up to 808,000 square feet of retail, three hotels, one sit down restaurant, three fast food pads, 80,000 square feet of auto mall uses, and 100,000 square feet of office. Detailed project design approvals will be part of a subsequent application.

A Notice of Preparation of an Environmental Impact Report for the project was released on October 2, 2009. A public scoping meeting was held regarding the proposed EIR on October 21, 2009 at 6:00 PM in the City Council Chambers and comments are due by November 2, 2009. **Approximately 20 individuals attended. Staff has continued to receive written comments from agencies and individuals regarding the project. Staff has been asked to speak to the Downtown Association regarding the project.**

The City has hired an outside consulting firm, Raney Planning and Management, funded by the applicant, to prepare the EIR and manage the processing of the application in conjunction with staff, including the annexation request. Analysis in the EIR will include assessment of individual and cumulative impacts. Technical studies to be used in the Woodland Gateway II EIR include:

- Traffic
- Ambient Air and Noise
- Biological Resources
- Cultural Resources
- Wastewater and Odor
- Water Supply
- Drainage and Flooding
- Urban Decay and Fiscal Analysis

Project: Historic Preservation Commission (HPC)**Phase:** n/a**PM:** Stillman**Description:** An appointed Commission for review and oversight of the City's Historic resources

Status: The Historic Preservation Commission will review proposed changes to the Porter Building, 511 Main Street at the January 13, 2010 meeting. Owner/Applicant proposes to remove all existing wood framed windows and replace them with clad wood windows. Proposal also

Project: Historic Preservation Commission (HPC)

includes a request to restore all Main Street storefronts to their original design. HPC is currently working on a revised edition of Chapter 12A – Historic Resources of the City Code. The current ordinance has been under review for the year as the Commission responds to comments provided by the State Office of Historic Preservation (OHP). The ultimate goal of the HPC is to have a revised Historic Resources Ordinance and an updated Historic Resources Inventory making the City eligible for Certified Local Government (CLG) status through OHP.

The HPC Commissioners will nominate homes for the 2010 Heritage Home nominations at the 1/13/10 meeting. The Heritage Home award is a public recognition of a remarkable family home and commemorates that home's contribution to the aesthetically and historically significant residential architecture of Woodland.

The Historic Preservation Commission (HPC) has agreed to reduce the number of regularly scheduled Commission meetings during the remainder of the 09/10 calendar year. Presently the HPC meets at 6pm on the second Wednesday of every month in the City Council Chambers. Effective immediately, the HPC will hold its meetings every other month with the next meeting to take place in November. A reduction in meeting dates is in response to the limited number of applications seen by the HPC during the 08/09 year and reduced availability of Community Development Department staff.

Project: Prudler Project (formerly known as Four Seasons - The Mall Expansion Site)**Phase:** n/a**PM:** Hanson

Description: The proposed project, approximately 38 acres, would include 247 single-family homes and a clubhouse facility to serve the active adult homebuyer 55 years of age and above. The project proposes to be a gated community.

Status: **(No Change)** Staff is working on the environmental document, an Initial Study, and staff report. The project will go before both the Planning Commission and City Council. The applicant is requesting the following entitlements from the City of Woodland:

- General Plan Amendment to re-designate the site from General Commercial (GC) to Medium-Low Density Residential (MLDR);
- Spring Lake Specific Plan Amendment to modify the East Street cross-section for the segment south of the County Fair Mall to County Road 24A;
- Rezone of the project site from General Commercial Zone (C-2) to Duplex Residential Zone/Planned Development (R-2)(P-D) and adopt Planned Development Standards;
- Conditional Use Permit for development within a PD Zone; and
- Tentative Subdivision Map to subdivide a 38-acre site into 247 lots plus common area lots, which includes internal roadway and utilities necessary to serve the development.

Project: Farm Credit West

Phase: n/a

PM: Hanson

Description: The project is located on the west side of Pioneer Avenue between East main Street and Spring Lake Court, Woodland, Yolo County, California, 95776. It is comprised of two parcels, APN 066-040-29 & 066 -050-10 totaling 2.36 acres. A portion of project site is designated by the General Plan as an Entryway to the City of Woodland. The project proposes is to amend the City's General Plan and Zoning Ordinance, changing the land use designation from Highway Commercial to General Commercial land use designation. The proposal includes the construction of a 7,140 square foot office building with 36 parking stalls.

Status: The applicant is requesting the following entitlements from the City of Woodland:

- General Plan Amendment to re-designate the site from General Commercial (GC) to General Plan Amendment to change the land use designation for 2.36 acres (APNs 066 040-29 & 066 -050-10) from Highway Commercial (HC) to General Commercial (GC).
- Rezoning to change the zoning designation for 2.36 acres (APNs 066 040-29 & 066 -050-10) from Highway Commercial (C-H) to General Commercial (C-2).
- Site Plan and Design Review for the construction of an office building.

The project was approved by the Planning Commission on 11-05-09 and will go to City Council 12-01-09

Project: Gibson/Ogden Revised Tentative Subdivision Map

Phase: Application
Complete

PM: Stillman

Description: Application is for a revision to the Gibson/Ogden tentative Map # 4879 which maps the vacant 14.47 gross acre property located between East Gibson Road, Ogden Street, Branigan Avenue, and Gibson Plaza. The property is currently owned by the Woodland Joint Unified School District. The project has been previously approved on April 1, 2008. Approval of this application will result in changes to the Tentative Map, and changes to the Conditions of Approval. As Tentative Map # 4879 was previously approved as a Planned Development with a Conditional Sue Permit, an amendment of these changes is also being requested.

This application includes the following revisions: 1) A reduction of 90 residential units to 77. 2) Changing the housing type from mix of single-family detached and courtyard houses to single-family detached. 3) Request to pay in-lieu fees to satisfy affordable housing requirements. 4) Phasing of the project/map into three units.

Status: Application under review for completeness and accuracy.

REDEVELOPMENT

Project:	Downtown Multi-plex Theater	
Phase:	Financing	PM: Shallit
Description:	Construction of a downtown 12-14-screen multi-screen theater on Main Street.	
Status:	(No Change) Two or three developers are interested in developing the theater. It was decided to no longer pursue New Market Tax Credits (NMTC) until a location is solidified. Staff was directed to evaluate the possibility of moving Hoblit Chrysler to 333 Main Street. The redevelopment implementation advisory committee recommended that staff issue a Request for Proposals for a theater developer.	

Project:	New Woodland Courthouse	
Phase:	n/a	PM: Shallit/Sokolow
Description:	Construction of 145,161 square foot courthouse to consolidate all of the court's operations at one location in downtown Woodland and increase the number of courtrooms to 16. The project will also include the provision of parking to support the new courthouse and attract new development downtown. The Administrative Office of the Courts (State) is taking the lead for the courthouse portion of the project while the City/Redevelopment Agency is taking the lead for the property acquisition required by the project.	
Status:	Staff continues to work on the property acquisition for the court project. On August 17, 2009, the State Public Works Board (PWB) approved the selection of a preferred site for the new courthouse at a 3.75-acre location bordered by Main Street, Fifth Street, Sixth Street, and Lincoln Avenue. The Agency's downtown parking needs study found that a parking structure was not required for the courthouse project. The Administrative Office of the Courts (AOC) is examining other properties to provide off-site parking lots in order to augment the on-site parking resources. AOC has started the environmental review under the California Environmental Quality Act (CEQA) for the courthouse project. Based on the initial CEQA review, the AOC expects the State to pay for a new traffic signal at the intersection of Main and Fifth streets since the signal will benefit the court project. The State will fund the construction of the new courthouse, which is expected to cost nearly \$173 million. The Agency has negotiated purchase and sale agreements with three property owners at the site.	

Project:	Facade Grants	
Phase:	n/a	PM: Shallit
Description:	Downtown storefront improvement program, which will award up to \$30,000 in matching funds per applicant.	
Status:	(No Change) 540 Main Street – Sophie's Furniture has completed a design rendering. They originally did not want to move forward with the program, but have recently showed interest again. They have requested an application. Staff is awaiting a completed application and three construction bids. The property at 540 Main Street has been listed for sale with the design renderings by NAIBT Commercial.	

Project: Facade Grants

539 Main Street (Western Wear) – Staff and an architect for the City met with the property owner on November 10, 2008 to discuss design ideas. Staff has received a completed application and application fee. The applicant, City staff and the architect met on December 11, 2008 to review and discuss the design rendering. Final plans have been submitted to Planning. The applicant is collecting bids. The project was reviewed by the Historic Preservation Commission on May 13, 2009 meeting. **The applicant has selected contractors.**

Project: City Center Lofts/Proposition 1C Infill Infrastructure Grant**Phase:** n/a**PM:** Shallit**Description:** Phase I Infill Infrastructure grant funds required for housing infill projects.

Status: (No Change) RDA/CDD staff successfully submitted the grant application for the City Center Lofts project before the due date of April 1, 2009 requesting \$5 million. The grant application received maximum scores in most categories; however, HCD determined that the developer's loan commitment letter from a private lender did not contain specific enough language. As a result, the overall score for the grant application was not high enough for HCD to recommend the grant to the HCD Loan and Grant Committee. Staff is assisting the owners with a workout of the defaulted acquisition loan from Premier West Bank.

Project: Casa del Sol Mobile Home Park 621-709 East St.**Phase:** Construction**PM:** Shallit

Description: Rehabilitation of an approximate 12.6 acre mobile home park. This project includes the construction and installation of improvements to infrastructure, including roads, water, and sewer, and the rehabilitation or acquisition of 156 mobile homes for very –low, low, and moderate income households. A new 15,000 square foot community center will also be built. Project costs for acquisition and rehabilitation total \$16,628,113.

Status: (No Change) The Casa del Sol project decided to eliminate HUD financing from the project and find other sources. RCAC stepped forward and offered to make a \$1 million bridge loan until new private financing could be secured. In addition, after much searching, CHOC was able to secure a California Bank and Trust (CB&T) loan of \$3.5 million. Construction on the first phase of the project started June 30, 2008. Bulldozers have cleared the site for the community center and spaces for the 30 new manufactured homes. Framing for the community center has begun. This phase of the project will cost \$5 million dollars and is included in the City's HUD 108 loan of \$1 million. The AHP loan closed the week of December 9, 2008. A MPROP loan for \$2.1 million finally met all funding approvals and CHOC finished documents for escrow closing on January 12, 2009.

Staff is revising rent level assumptions and full pro forma for HCD. The operating pro forma has to be revised to reflect rent control levels; a new mobile home park market study is needed; and allowable rent increases must be determined. CHOC is unable to place the \$2 million order with Skyline Modular Homes until new pro forma has been approved.

Due to the financing issues, CHOC has been attempting to secure New Market Tax Credits to

Project: Casa del Sol Mobile Home Park 621-709 East St.

close the remaining funding gap. This source would effectively remove HCD from the project, thus allowing the project move forward quicker.

City staff met with Assembly member Yamada, her staff, CHOC, and HCD to resolve outstanding issues to close the HCD loan on the project. Once closed, this loan will allow CHOC to purchase the 30 new units from Skyline. This will assist Skyline to maintain their operations for at least a month. HCD provided CHOC with a closing list. CHOC has prepared a response and forwarded it to Assembly member Yamada.

Project: Casa Del Sol Off-site Streetscape Improvements, CIP 06-05**Phase:** Construction**PM:** Chavez (Engineering)

Description: Improvements to the east side of East Street between Oak and Gum streets near Casa del Sol. The project includes new curbs, gutters, sidewalks, a new bus turnout, and a bus enclosure. It also includes landscaping, new street lighting, and fencing. The total project cost is estimated to be \$560,000.

Status: Construction started in April. **Construction is finishing up; project scheduled for Council acceptance on Feb. 2.**

Project: SACOG Community Design Program, Woodland Downtown Streetscape Project**Phase:** n/a**PM:** Shallit

Description: Grant application to fund construction of streetscape improvements (landscaping, sidewalks, bulb outs, traffic signal, etc.) on Main Street between Third and East Streets.

Status: **(No Change)** In late September, the SACOG Community Design Selection Committee recommended the City's project for funding and ranked the project first out of 15 proposals in the conventional category. Staff from the Community Development Department interviewed with the SACOG/Caltrans Review Team on October 9. The interview was successful and it is likely that the City's project will be recommended to the SACOG Board for funding. The Board is expected to take final action on the funding decisions early next year.

Project: 10 Year Plan to End Homelessness**Phase:** Plan Preparation**PM:** Horne

Description: In 2008, the Yolo County Board of Supervisors and the Cities of Davis, West Sacramento, Winters, and Woodland agreed to sponsor the planning process to end homelessness. Woodland, along with the other cities and county contributed \$10,000 each to create this plan. The goal of this planning process is to develop a result-oriented Ten-Year Plan to End Homelessness. The plan incorporates cost-benefit analyses, prevention, housing and services innovations, and best practices. Communities who have developed and implemented Ten-

Project: 10 Year Plan to End Homelessness

Year Plan have seen reductions in homelessness and with this plan in place it is likely that the county, cities, and service providers in Yolo County could obtain additional funding for these services

Status: For the last several months, a Woodland staff member has been participating in this planning process along with city council members, non-profit service providers, police officers, faith-based organizations, and other concerned citizens from Yolo County, Davis, West Sacramento, and Winters at the subject matter expert meetings. It is expected that the final 10 Year Plan to End Homeless document will be completed by November 2009.

September 24th, 6 – 8pm: public comment meeting

October 6th, 6 pm: Woodland Community meeting, hosted by Supervisor Rexroad

October 9th, 11 – 2pm: A draft plan will be available for comment at West Sacramento City Hall

The Homeless Poverty Action Coalition, Executive Committee is looking for opportunities to present the plan to the City Councils and Board of Supervisors.

Six non-profit organizations serving Yolo County recently received \$1.6 million in Homeless Prevention Rapid Re-Housing funds. The funds are part of the stimulus package and will assist with homeless prevention activities in Yolo County. This funding will help jumpstart the strategy put in place by the 10 year plan.

A public hearing will be held on January 19, 2010, Woodland City Council Chambers. The plan is also scheduled for City Council approval on January 19, 2010. Yolo County Board of Supervisors, West Sacramento, and Davis have already adopted the plan.

Project: CDBG Administration

Phase: n/a

PM: Horne

Description: Preparing documentation and project monitoring for CDBG funded activities. Also includes the community application process for funding.

Status: **2010-2011 Grant Applications – A Notice of Funding Availability for 2010-2011 CDBG was published on December 22, 2009. The 2010-2011 CDBG applications will be available January 19th and an application workshop will be held on January 21st. The 2010-2011 Action Plan will be taken to City Council on April 20, 2010.**

TANA/Hispanic Arts and Culture Center — Rehabilitation of a building for a Hispanic arts educational program. There was difficulty incorporating both UCD and Federal construction requirements in the bid documents, but the bid package has now been approved by UCD's legal department and released. Twelve bids were received January 20, 2009. A pre-construction meeting was held on Tuesday, March 10th. Construction began March 16th. Construction with the exception of a couple small change orders is complete. Yolo County Housing handed the building over to the UC Davis Chicano Studies Department on August 25, 2009. A ribbon cutting/press event has been scheduled for Wednesday, December 9th at 10am. **UC Davis is collecting the final grant closeout documentation from the contractor. It is expected the grant will be closed out by February 2010.**

YADHC Building Safety – Project includes repairing/replacing walkway and re-roofing at

Project: CDBG Administration

Yolo Adult Day Health Center (20 N. Cottonwood). The Project site is in the floodplain. The eight (8)-step process is complete. SHPO has approved the project and the environmental is now complete. An invitation to bid was published on April 9th and a job walk was scheduled on April 14th. The roof is complete. The lowest bidder for the concrete work could not obtain a bond and the project manager has decided to re-bid the project.

YFSA Site Renovation – Project includes exterior painting, renovation of bathroom, security door, and safety at Yolo Family Service Agency’s offices at 455 First Street. The Project site is not in floodplain and the eight (8)-step process not necessary. A walk-thru for the parking lot portion of the project was conducted on Nov 5, 2008. The subrecipient has signed construction contracts with all its contractors. All components of the project are complete, flooring, painting, and resurfacing of the parking lot. **Project is complete.**

St. John’s Emergency Generator - Installation of an emergency generator at Stollwood Convalescent Hospital. OSHPD is currently reviewing the engineering plans for the generator and construction. **The OSHPD review has been extremely lengthy. The EPA has sent a notice that all interested parties were notified of the generator on October 7, 2009. The project then has to wait 30 days. St. John received OSHPD approval on November 30, 2009. The generator is estimated to take 90 days to build. The new project completion date is February 2010.**

(No Change) Series Street Lighting – Design of the Series Street Lighting project (08-06) on Main Street from West to East Streets. It is expected at closeout that the grant will have \$30,000 remaining; the CDBG Action Plan will be amended to reallocate these funds to another activity. On September 1, 2009, the remaining \$30,000 was allocated to the City’s Micro-loan Program.

Microenterprise Loan – Refrigeration Innovation is receiving a \$30,000 loan from the City’s CDBG Small Business Loan Program. Loan documents were signed on October 6th. With the help of this funding, the company will be releasing its newest product next month and has secured a contract with a large grocery store chain to begin installation of their product early next year. **The company has already requested almost 75% of its loan amount.**

St. John’s ADA Road/Curb Ramps (\$68,250) – **Construction is complete. Subrecipient has submitted final grant paperwork for review.**

(No Change) CommuniCare Peterson Clinic Design (\$80,000) – CommuniCare is negotiating a lease with Woodland Memorial Hospital.

(No Change) Yolo Community Care Continuum Supportive Housing Rehab (\$90,200) – Some preliminary inspections for pest control and electrical are being conducted to prepare the scope of work.

ADA Curb Ramps (\$100,000) – The Engineering Division is designing and implementing this project. Project surveying is **100%** complete. **The project is expected to be out to bid by the third week of February 2010.**

Project: CDBG Administration

Project: CDBG Consolidated Plan

Phase: n/a

PM: Horne

Description: Preparing a new five-year strategic plan for the CDBG program, which will determine the community priorities for CDBG funding in 2010-2015, developing a Consolidated Plan requires an extensive amount of public involvement and comment.

Status: Staff is currently collecting research on Woodland’s public services and community needs from the General Plan, Housing Element, the County’s Consolidated Plan, etc. Staff is also collecting sample surveys from other communities in order to draft a survey that will be distributed to the community and service organizations. The first council subcommittee was held on September 9, 2009. The meeting was very successful and staff expects to release the resident and social service provider surveys by the third week of September. The surveys are available on the city website, at public meetings, the CDD counter, Library, Community and Senior Center, and at the local social service providers’ locations. The surveys were released on September 21st. To date, the CDBG program has received over 180 surveys from the community. Staff attended Yolo County Housing’s Woodland resident meeting on November 3rd and staff held a community meeting at City Hall on November 4th to receive more feedback from the community regarding the needs assessment. Due to the comments received at the community meetings, staff extended the time period to complete surveys and complete more community outreach. **A draft Consolidated Plan is available for review and comment in the City Clerk’s office and on the City website.**

The Consolidated Plan is scheduled to go to City Council on January 19th.

Project: The American Recovery and Reinvestment Act/CDBG Administration

Phase: n/a

PM: Horne

Description: The American Recovery and Reinvestment Act allocated \$1bill to the CDBG program. The City of Woodland will be receiving \$154,946. The funds are to be used primarily for job creation and economic recovery type activities. In addition, 10% of the funds may be used for admin and 15% of the funds may be used for public service activities.

Status The Substantial Amendment was sent to HUD June 3, 2009. The approved allocations were:

Administration	\$15,495
Homebuyer Assistance Program	\$61,000
ADA Improvement Project	\$55,209
LSNC – Foreclosure Prevention Project	\$10,000
STEAC – Vocational Assistance	\$3,242
Wayfarer Center – Meals Program	\$10,000
Total	\$154,946

The City received the grant agreement for execution on August 23, 2009.

To expedite the implementation of these funds no public hearing is required and a minimum

Project: The American Recovery and Reinvestment Act/CDBG Administration

of 7 calendar days is required for public comment. However, staff believed if a notice could be published in time to hold a public hearing, it would be beneficial to the process. Therefore, a public hearing was held. No public comment was received, but the City Council did have several questions regarding how the community input was incorporated into staff's recommendations and how staff arrived at their recommendations.

The City has executed the grant agreement. Staff is executing subrecipient agreements with the awarded agencies. **The first report on CDBG-R was completed. The next report will be due January 10th. It is expected that a significant amount of CDBG-R funds will be expended by the 3rd quarter, due to be reported on April 10, 2010.**

Project: Sale of Spring Lake Homes

Phase: n/a **PM:** McLeod

Description: RDA's assistance with the sale of Spring Lake affordable homes.

Status: **Currently, five (5) affordable available units have been released. .**

Developer	Unsold Units	Affordable Expiration Date On some units
Centex Coventry	5	August 2010

NeighborWorks is working with over 30 active applicants and most have credit or debt issues. The City has lost affordability on 25% of the affordable units due to the inability to find buyers. Staff is working to identify other potential funding sources to facilitate sales and closings of the remaining affordable units. **Centex has also offered to assist in developing marketing for their remaining five (5) units.**

Project: Inclusionary Housing Program

Phase: Ongoing **PM:** McLeod

Description: These are affordable housing units made available for sale under the requirement of homes for low and moderate-income families.

Status: **Staff will continue to hold these orientations monthly starting again in early 2010, as well as schedule one-on-one orientations with Spanish speaking families.**

Project: Rochdale Grange

Phase: Plan Check **PM:** McLeod / Stillman

Description: Construction of a 44-unit very-low income apartment complex by Neighborhood Partners in Spring Lake. The land was dedicated to the project by Reynen and Bardis to fulfill a portion of their Inclusionary Housing requirement in Spring Lake. The main funding source for the project is a \$4 million HOME grant.

Project: Rochdale Grange

Status: All financing has been secured. The City and Neighborhood Partners are in the process of the required noticing to get the federal funds released. **Staff anticipates a building permit being pulled in early 2010. Construction is estimated to begin in February or March of 2010.**

Per HCD's request, the City has also retained a consultant to complete the project setup. The project setup information was submitted to HCD in mid August. Staff and the consultant are waiting for an initial review of the setup to make any needed changes. The City will be reimbursed by the developer for these consultant costs, once the project moves forward.

BUILDING

Project: RITE AID Ashley and Main

Phase: Construction **PM:** Siegel/Hanson/Walters

Description: Rite Aid located at the southeast corner of Ashley and Main

Status: A Temporary Certificate of Occupancy has been issued and the store is now open.

Project: Gateway Center

Phase: Construction **PM:** Luevano/Hanson

Description: Gateway Subdivision has over 20 stores at various stages of construction

Status: The following, lists the main projects built or under construction:

1. Shop 4 has been finalized.
 2. xxxx The tenant improvement permit for the dental office is under construction.
-

Project: Morgan Building /Former Senior Center

Phase: Construction–Phase I & II **PM:** Luevano/ Hanson

Description: The interior courtyard is being converted to an open story entry building. A tenant improvement for the remaining building was submitted and combined with the Phase II permit per the applicant's request.

Status: A temporary certificate of occupancy was given on 12-18-09.

Project: Plan Review

Phase: n/a

PM: Essenwanger/Hanson/Stillman

Description: Projects currently being plan checked in CDD's Building Inspection division.

Status: The following *large scale* projects are currently in plan review:

1. Comfort Suites hotel, 2080 Freeway Drive—. . . Plan review is substantially complete. We are waiting for complete revised plans to be submitted for plan check review.
 2. Rochdale Grange Apartments, 2090 Heritage Parkway— The 3rd plan check has been completed and plans should be ready to issue in a matter of weeks pending assignment of addresses and final department clearances.
 3. Submittal for new multi-purpose assembly building with office, restroom, and snack bar on Calvary Baptist Church site, 506 Cottonwood Street. Received response to initial plan review comments. Plans are in queue for second plan review.
 4. Dumars shell building, 201 East Street. After sitting dormant for a while we received a call from the architect indicating that plans will be resubmitted however because the building will be significantly larger than the one that was originally submitted for plan review a new permit application number has been assigned. Plans are in queue for plan review.
 5. La Superior Tortilla Restaurant TI, 34 W. Court Street. Plans are approved and ready for issue.
 6. McDonald's restaurant TI, 1500 E. Main Street. Received response to initial plan review comments. Plans are in queue for second plan review.
 7. **New Burger King restaurant, West Main Street at Ashley & Main. In queue for initial plan review.**
 8. **New SpeeDee Lube auto repair building, 216 W. Main Street. Plans are in queue for initial plan review.**
-

Project: Code Enforcement

Phase: n/a

PM: Dennis

Description: Major code enforcement efforts.

Project: Code Enforcement

- Status:**
- 1) Unsecured vacant buildings on Railroad property have been demolished(Resolved)
 - 2) 210 Lincoln Ave. – Vacant abandoned building in disrepair
 - 3) Illegal home occupations and illegal camping at 27 Fifth Street.
 - 4) Junkyard operation at 36 N. Walnut Street

 - 5) 680 Thomas Street, tall weeds and vacant home.

 - 6) Ongoing monitoring of vacant/foreclosed homes (581 Foreclosures, including Pre-foreclosures, REO and Auction properties)
 - 7) Business license inspections (Approximately 15)
 - 8) Mobile vendor ordinance research

ENGINEERING

Project: Spring Lake Implementation**Phase:** n/a**PM:** Pollard/ Fong

Description: Proposed development will be comprised of approximately 4,037 dwelling units on 665 acres, 11 acres of neighborhood commercial uses, over 280 acres of public and quasi-public land uses, about 34 acres of parkland, and over 100 acres of major streets and roads. Overall, residential density will equate to about 6.1 units per acre. The Plan will result in build-out to accommodate approximately 11,270 residents.

Status: **(No Change)** Staff is working on proposed plan amendments. In addition, staff is starting to analyze methods and opportunities to modify the plan and proceed with the second release/further phases of development. Staff has accepted all subdivisions and is working to closeout warranties.

Project: Centex/Beeghly**Phase:** n/a**PM:** Pollard/Weichel

Description: Residential Subdivision on Beeghly Ranch Property.

Status: **Staff and City Attorney working to resolve issues with Breach of Development Agreement** City attorney working with Centex's attorney to draft amendment. Staff is also working on property acquisition and Quiet title action.

Project: On Site Civil Improvements

Phase: Plan Check

PM: Weichel

Description: Various projects in for plan check including Rochdale Grange, Speedy Lube, & Burger King

Status: Project in for plan check.

Project: Encroachment Permits

Phase: Application
Processing

PM: Weichel

Description: Permitting for minor improvements within the public Right of Way.

Status: 2010 2 issued, 4 in process

Project: Solara Ranch

Phase: Pre Submittal

PM: Fong

Description: 94 Residential units within (DR Horton) within Spring Lake

Status: Scheduling pre submittal meeting at the request of the developer.

Project: Gibson & Ogden

Phase: Plan Check

PM: Fong

Description: Residential Subdivision in the Southeast area.

Status: At the request of the Developer plan check is on hold; and staff is processing a new tentative map.

Project: Pioneer Village – Unit 1 (AKA: Merritt Murphy)

Phase: Plan Check

PM: Fong

Description: Residential Subdivision in Spring Lake.

Status: Applicant has resubmitted improvement plans, preparing to update plans and check improvements

Project: Standard Specification Update**Phase:** n/a**PM:** Karoly**Description:** Updating Engineering Standard Specifications to reflect current desires and practices.**Status:** Process started in 2008; final draft version under internal review. Includes extensive landscaping changes based on Spring Lake experience. City Council to consider Municipal Code change to delegate approval authority to City Engineer. Issue final update in January 2010.

Project: Gateway II**Phase:** Preparing
Environmental
Document**PM:** Pollard**Description:** Annexation of approximately 150 acres east of Road 102 for commercial development**Status:** Preparing reviewing of technical studies (traffic, water, sewer, storm, and flood). The water study is complete, traffic, storm, sewer and flood studies are being revised.

Project: Prudler Sievers (formerly known as Four Seasons - The Mall Expansion Site)**Phase:** Tentative map**PM:** Pollard**Description:** 38 acre Residential senior housing sub division south of the County Fair Mall**Status:** (No Change) Preparing conditions & comments and awaiting determination on environmental studies.

Project: Cal West Seeds**Phase:** Rezone**PM:** Pollard**Description:** Rezone of land within Spring Lake**Status:** (No Change) Coordinating Technical Studies.

Project: Knaggs Annexation**Phase:** Zoning and Annexation**PM:** Pollard/Fong**Description:** Zoning and Annexation of 140 acres near West and Kentucky**Status:** (No Change) On hold pending circulation.

Project: Heidrick 1A**Phase:** Rezone and Subdivision **PM:** Pollard**Description:** Rezone of 5 acres from MF to SF, preparation of tentative map and Development Agreement Amendment.**Status:** **Conditions prepared, will start development agreement after Planning Commission Review**

Project: Woodland Partners**Phase:** Zoning and Annexation **PM:** Pollard**Description:** Zoning and annexation of approximately 22 acres east of Gateway**Status:** **Project proceeding with preliminary annexation work.**

Project: Widening Pioneer Avenue I (CIP 09-24)**Phase:** Design **PM:** Pollard/Fong**Description:** Widening Pioneer Avenue between Gibson Road and the Pioneer HS main entrance.**Status:** Processed contract with Cunningham Engineering Corporation to start design.

Project: Extending Pioneer Avenue (CIP 09-27)**Phase:** Design **PM:** Fong**Description:** Extending two lanes of arterial road from Farmers Central Road to Heritage Parkway.**Status:** Project under design Cunningham Engineering Corporation, staff preparing to contact property owners.

Project: Capital Projects**Phase:** Pre-Design, Design, Bidding, Construction **PM:** Meyer, Karoly, Heath, Brant, Burnham, Ayon, Chavez, Camacho, Scott, Weiser, Wurzel**Description:** Capital Projects**Status:** **(No Change)** Capital Improvement Project Execution - Engineering staff is managing/designing 34 active projects (FY 09/10 budget = \$36.6 million) and assisting with PW managed CIPs. For detailed summary of all Capital projects, please see the separate document "CDD Capital Project Status Report."

Project: Development Projects Under Construction

Phase: Construction, Warranty **PM:** Heath

Description: Development Projects Under Construction

- Status:**
- Spring Lake TOC Villages 1A/B, 2, & 3 (KB Homes) – finishing warranty repairs.
 - Gateway – approaching end of warranty.

Encroachment Permit Inspection – 194 Permits issued in 2008; 4 are active; 155 permits have been issued in 2009; 22 are active. One permit issued thus far in 2010.
