



City of Woodland

REPORT TO MAYOR AND CITY COUNCIL

AGENDA ITEM

**TO: THE HONORABLE MAYOR
AND CITY COUNCIL**

DATE: May 6, 2008

SUBJECT: Final Acceptance and Notice of Completion for Pioneer Avenue Signals,
Project No's. 01-02, 05-14, 07-40

Report in Brief

In August 2007, the City executed a construction contract with W. Bradley Electric, Inc., in the amount of \$517,655 to construct new traffic signals at the intersections of Pioneer & Branigan/Brennen and Pioneer & Farnham, and signal modifications at Pioneer & Gum intersection. There have been 13 change orders issued in the amount of \$54,560. The work has been performed in accordance with the plans and specifications and is now ready for acceptance by the City Council.

Staff recommends that the City Council accept as complete the contract with W. Bradley Electric, Inc. for their work on the new traffic signals at the intersections of Pioneer & Branigan/Brennen and Pioneer & Farnham, and signal modifications at Pioneer & Gum intersection, and authorize the City Clerk to file a notice of completion.

Background

This project is the combination of three approved capital improvement projects consisting of: constructing new traffic signals at the intersections of Pioneer and Branigan/Brennen and at Pioneer/Farnham, and signal modification at the Pioneer/Gum intersection. These locations have been of particular interest to the public and to the Council due to traffic and pedestrian safety concerns.

Discussion

The contractor began work in September 2007, and was substantially complete in March 2008. The work was completed within the 100 working days allowed in the contract. Minor corrective work remains to be performed and the final costs of some change orders are being negotiated.

SUBJECT: Final Acceptance and Notice of Completion for
Pioneer Avenue Signals, Project No's. 01-02, 05-14,
07-40

PAGE: 2

ITEM:

Fiscal Impact

These projects are Road Development related (fund 582) as the need is necessitated by increased traffic flows. The projects were programmed in the Capital Budget based on estimated construction costs. The final construction contract amount is expected to be \$572,215.

Public Contact

Posting of the City Council agenda.

Recommendation for Action

Staff recommends that the City Council accept as complete the contract with W. Bradley Electric, Inc. for their work on the new traffic signals at the intersections of Pioneer and Branigan/Brennen and at, Pioneer/Farnham, and signal modifications at the Pioneer/Gum intersection, and authorize the City Clerk to file a notice of completion.

Prepared by: James Heath
Associate Civil Engineer

Reviewed by: Michael Karoly
Senior Civil Engineer

Dick Donnelly
Interim Public Works Director

Mark G. Deven
City Manager